

COMPLETION NOTICE

Project: Green Waste Site Road and Waterline Improvements

Contractor: Deschaine Enterprises, Inc.

- 1) Date job was completed. 4/10/2026
- 2) Date of final inspection and substantial completion. 4/14/2026
- 3) Any other inspections? No
- 4) Original contract amount. \$159,055.00
- 5) Original Contract + 10% Contingency \$174,961.00
- 6) How many change orders? 3
- 7) Total of all change orders? \$12,814.00
- 8) Revised contract amount including change orders. \$171,869.00

Staff Report Input:

The project was completed within the approved budget.