

## COMPLETION NOTICE

### **The Nevada County Bost House Kitchen/Dining Addition Project**

**Contractor- ICOR INC.**

- 1) Date job was completed. 1/28/2025
- 2) Date of final inspection and substantial completion. 1/31/2025
- 3) Any other inspections? Yes, Fire Final on 1/27/2025
- 4) Original contract amount. \$306,990.00
- 5) Original Contract + 10% Contingency \$337,689.00
- 6) How many change orders? 3
- 7) Total of all change orders? \$24,356.01
- 8) Revised contract amount including change orders. \$331,346.01

Staff Report Input:

The project was completed with no major issues.