

COMPLETION NOTICE

The Bear River Library Tenant Improvement Project

Contractor- Buskirk Construction INC.

- 1) Date job was completed. 2/12/2024
- 2) Date of final inspection and substantial completion. 1/31/2024
- 3) Any other inspections? No
- 4) Original contract amount. \$720,000.00
- 5) Original Contract + 10% Contingency \$792,000.00
- 6) How many change orders? 8
- 7) Total of all change orders? \$68,217.00
- 8) BOS Amendment SR 23-4438 \$47,357.00
- 9) Revised contract amount including change orders and amendment. \$835,574.00

Staff Report Input:

The project was completed with no major problems. The project was completed with one amendment to the contract.