

# RESOLUTION No. 18-500

### OF THE BOARD OF SUPERVISORS OF THE COUNTY OF NEVADA

RESOLUTION APPROVING THE NOTICE OF ACCEPTANCE AND FINAL COMPLETION OF THE CONTRACT WITH SUNPOWER CORPORATION, SYSTEMS FOR THE NEVADA COUNTY ENERGY CONSERVATION PROJECT WITH CONTRACT COSTS TOTALING \$10,365,691 AUTHORIZING THE CHAIR OF THE BOARD TO EXECUTE THE CERTIFICATES OF FINAL SYSTEM COMPLETION FOR THE SOLAR ENERGY SYSTEMS LOCATED AT THE NEVADA COUNTY LAKE OF THE PINES WASTEWATER TREATMENT PLANT AND THE HIGHWAY 49 RANCH PROPERTY AND DIRECTING THE CLERK OF THE BOARD TO RECORD THIS NOTICE IN ACCORDANCE WITH CIVIL CODE SECTION 9208

WHEREAS, the County of Nevada entered into an Agreement with SunPower Corporation, Systems (1414 Harbour Way South, Richmond, CA 94804) per Resolution 16-177 in a contract amount not to exceed \$10,399,154 that includes a provision for contingency of \$700,000; and

WHEREAS, said Agreement was for the Nevada County Energy Conservation and Generation Project to engineer, procure, and construct five solar energy generation projects at the Eric Rood Administration Center, the Wayne Brown Correctional Facility, the Carl F. Bryan II Juvenile Hall, the Lake of the Pines Wastewater Treatment Plant, and the Highway 49 Ranch Property; and

WHEREAS, the Eric Rood Administration Center, the Wayne Brown Correctional Facility, the Carl F. Bryan II Juvenile Hall have been completed and the Certificates of System Completion authorized through Resolution 18-038; and

WHEREAS, the final two systems have been completed to the satisfaction of the Nevada County Chief Information Officer and the Nevada County Building Department and that the Close-out Documentation has been received from SunPower in accordance with Section 4.2 (*Final Completion*) of the Agreement; and

WHEREAS, said construction at all five sites have been completed to the satisfaction of the Nevada County Chief Information Officer and the Nevada County Building Department on August 1, 2018 with contract costs totaling \$10,365,691.

NOW, THEREFORE, BE IT HEREBY RESOLVED that the Nevada County Board of Supervisors:

1. Accepts the work at the following sites as complete and authorizes the Chair of the Board to sign the System Completion Notices for the following locations:

Lake of the Pines Wastewater Treatment Plant Solar Photovoltaic Facility

10984 Riata Way Auburn, California

Date of Final Completion: June 14, 2018 System Project Cost: \$1,810,021.45

Highway 49 Ranch Property Solar Photovoltaic Facility

16782 State Hwy 49 Nevada City, California

Date of Final Completion: August 1, 2018

System Project Cost: \$4,615,334.44

2. Directs the Auditor Controller to release the final payment for these two sites as invoiced according to Section 5.5 (*Final Payment*) of the Agreement.

- 3. Accepts the work at all five sites as being completed.
- 4. Directs the Clerk of the Board to release the Bond for Labor and Materials in December 30, 2018 and the Bond of Faithful Performance on October 1, 2019.
- 5. Directs the Clerk of the Nevada County Board of Supervisors to record this Notice in accordance with Civil Code Section 9208.

BE IT FURTHER RESOLVED THAT the Auditor-Controller is hereby authorized and directed to release and pay the 5% retention thirty-five (35) days after the recording of the Notice of Completion, and no later than sixty (60) days after completion of the project as defined in PCC Sec. 7107, to assure that there are no Stop Payment notices filed against the project.

PASSED AND ADOPTED by the Board of Supervisors of the County of Nevada at a regular meeting of said Board, held on the 9th day of October, 2018, by the following vote of said Board:

Ayes:

Supervisors Heidi Hall, Edward Scofield, Dan Miller, Hank

Weston and Richard Anderson

Noes:

None.

Absent:

None.

Abstain:

None.

ATTEST:

JULIE PATTERSON HUNTER Clerk of the Board of Supervisors

Edward Scofield, Ch.

10/10/2018 cc:

Facilities\* IGS\* Building\*

10/09/2018 cc:

Recorder (1)

Page: 1 of 2

FILE-015153 Edition 4



Final Completion occurs on the date when SunPower Corporation, Systems' obligation under this Agreement are complete and accepted by:

	County of Ne	evada
and final payment beco	omes due and payable, as est	ablished by this Agreement.
Job Number:	11548	
Job Name:	NevCo Lake of Pines	Way No
Customer :	County of Nevada	Dardor - EPC
Contract Date:	April 26, 2016	
Project or Designated A	Area Shall Include:	
Design, Engir	neering and Installation of a drawings and spec	Photovoltaic System per Project cifications.
Located at:		
	10984 Riata Way, Auburn	, California 95602
		and found to be complete in accordance mpletion is hereby established as:

Customer		
accepts the Work as complete on:		
	Date	
I certify under penalty of perjury under the law and correct.	vs of the State of California that the forging is true	
SunPower Corporation, Systems:	Customer: County of Nevada	
By: Skoler Archer	By: Edward Scofield	
Title: Director - EPC	Title: Chair, Board of Supervisors	
Date: 7/18/2018	Date: 10/9/18	

FILE-015153 Edition 4



Page: 1 of 2

Final Completion occurs on the date when SunPower Corporation, Systems' obligation under this Agreement are complete and accepted by:

	County of Nevada	
and final payment bec	omes due and payable, as established	by this Agreement.
Job Number:	11549	saidh a ta saidh a' saidh a' saidh an
Job Name:	NevCo Ranch	radi enginga in-milital
Customer :	County of Nevada	
Contract Date:	April 26, 2016	Balanda e comercia se la comercia de la comercia d La comercia de la comercia del la comercia de la comercia del la comercia de la comercia del la comercia de la comercia del la comercia de la comercia del la comerci
	Area Shall Include: neering and Installation of a Photovo drawings and specification	
Design, Engi	neering and Installation of a Photovo	
Project or Designated Design, Engine	neering and Installation of a Photovo	os.
Design, Enging Located at:  The Work under this A	neering and Installation of a Photovo drawings and specification	a 95959  d to be complete in accordance

	Ara. VV	
	MONTH MODIC	ustomer
	. Literaldo emendos grada parela la	بالمراجعة والمحاجب والمنافية والمنافية والمنافية والمنافية والمنافية
accepts	s the Work as complete on:	
		Date
I certify and cor		ws of the State of California that the forging is true
SunP	ower Corporation, Systems:	Customer: County of Nevada
<.	Fredly 1000	ged 8. Jafred
By:	Patrick Dalton	By: Edward Scofield
Title:	Regional Operations	Title:
	Manager	Chair, Board of Supervisors
Date:	8/24/2018	Date: 10/9/18
	Manager	Chair, Board of Superviso

#### RECORDING REQUESTED BY:

&

### **RETURN TO:**

Board of Supervisors County of Nevada 950 Maidu Avenue Nevada City, CA 95959-8617 Nevada County Recorder
Gregory J. Diaz
Document#: 20180019718
Wednesday October 10 2018, at 10:37:47 AM

Paid: \$0.00 KP

### **DOCUMENT TITLE**

### NEVADA COUNTY BOARD OF SUPERVISORS RESOLUTION 18-500

RESOLUTION APPROVING THE NOTICE OF ACCEPTANCE AND FINAL COMPLETION OF THE CONTRACT WITH SUNPOWER CORPORATION, SYSTEMS FOR THE NEVADA COUNTY ENERGY CONSERVATION PROJECT WITH CONTRACT COSTS TOTALING \$10,365,691 AUTHORIZING THE CHAIR OF THE BOARD TO EXECUTE THE CERTIFICATES OF FINAL SYSTEM COMPLETION FOR THE SOLAR ENERGY SYSTEMS LOCATED AT THE NEVADA CONTY LAKE OF THE PINES WASTEWATER TREATMENT PLANT AND THE HIGHWAY 49 RANCH PROPERTY AND DIRECTING THE CLERK OF THE BOARD TO RECORD THIS NOTICE IN ACCORDANCE WITH CIVIL CODE SECTION 9208

THIS PAGE ADDED TO PROVIDE ADEQUATE SPACE FOR RECORDING INFORMATION
(Govt. Code 27361.6)
Additional Recording Fee Applies



## RESOLUTION No. 18-500

### OF THE BOARD OF SUPERVISORS OF THE COUNTY OF NEVADA

RESOLUTION APPROVING THE NOTICE OF ACCEPTANCE AND FINAL COMPLETION OF THE CONTRACT WITH SUNPOWER CORPORATION, SYSTEMS FOR THE NEVADA COUNTY ENERGY CONSERVATION PROJECT WITH CONTRACT COSTS TOTALING \$10,365,691 AUTHORIZING THE CHAIR OF THE BOARD TO EXECUTE THE CERTIFICATES OF FINAL SYSTEM COMPLETION FOR THE SOLAR ENERGY SYSTEMS LOCATED AT THE NEVADA COUNTY LAKE OF THE PINES WASTEWATER TREATMENT PLANT AND THE HIGHWAY 49 RANCH PROPERTY AND DIRECTING THE CLERK OF THE BOARD TO RECORD THIS NOTICE IN ACCORDANCE WITH CIVIL CODE SECTION 9208

WHEREAS, the County of Nevada entered into an Agreement with SunPower Corporation, Systems (1414 Harbour Way South, Richmond, CA 94804) per Resolution 16-177 in a contract amount not to exceed \$10,399,154 that includes a provision for contingency of \$700,000; and

WHEREAS, said Agreement was for the Nevada County Energy Conservation and Generation Project to engineer, procure, and construct five solar energy generation projects at the Eric Rood Administration Center, the Wayne Brown Correctional Facility, the Carl F. Bryan II Juvenile Hall, the Lake of the Pines Wastewater Treatment Plant, and the Highway 49 Ranch Property; and

WHEREAS, the Eric Rood Administration Center, the Wayne Brown Correctional Facility, the Carl F. Bryan II Juvenile Hall have been completed and the Certificates of System Completion authorized through Resolution 18-038; and

WHEREAS, the final two systems have been completed to the satisfaction of the Nevada County Chief Information Officer and the Nevada County Building Department and that the Close-out Documentation has been received from SunPower in accordance with Section 4.2 (*Final Completion*) of the Agreement; and

WHEREAS, said construction at all five sites have been completed to the satisfaction of the Nevada County Chief Information Officer and the Nevada County Building Department on August 1, 2018 with contract costs totaling \$10,365,691.

NOW, THEREFORE, BE IT HEREBY RESOLVED that the Nevada County Board of Supervisors:

1. Accepts the work at the following sites as complete and authorizes the Chair of the Board to sign the System Completion Notices for the following locations:

Lake of the Pines Wastewater Treatment Plant Solar Photovoltaic Facility 10984 Riata Way

Auburn, California

Date of Final Completion: June 14, 2018 System Project Cost: \$1,810,021.45

Highway 49 Ranch Property Solar Photovoltaic Facility

16782 State Hwy 49 Nevada City, California

Date of Final Completion: August 1, 2018

System Project Cost: \$4,615,334.44

- 2. Directs the Auditor Controller to release the final payment for these two sites as invoiced according to Section 5.5 (Final Payment) of the Agreement.
- 3. Accepts the work at all five sites as being completed.
- 4. Directs the Clerk of the Board to release the Bond for Labor and Materials in December 30, 2018 and the Bond of Faithful Performance on October 1, 2019.
- 5. Directs the Clerk of the Nevada County Board of Supervisors to record this Notice in accordance with Civil Code Section 9208.

BE IT FURTHER RESOLVED THAT the Auditor-Controller is hereby authorized and directed to release and pay the 5% retention thirty-five (35) days after the recording of the Notice of Completion, and no later than sixty (60) days after completion of the project as defined in PCC Sec. 7107, to assure that there are no Stop Payment notices filed against the project.

PASSED AND ADOPTED by the Board of Supervisors of the County of Nevada at a regular meeting of said Board, held on the 9th day of October, 2018, by the following vote of said Board:

Ayes:

Supervisors Heidi Hall, Edward Scofield, Dan Miller, Hank

Weston and Richard Anderson

Noes:

None.

Absent:

None.

Abstain:

None.

ATTEST:

JULIE PATTERSON HUNTER Clerk of the Board of Supervisors

10/09/2018 cc:

Recorder (1)

The foregoing instrument is a correct

copy of the original on file in this office.

Resolution ATTEST: October 10,2018

Julie Patterson Hunter, Clerk of the Board

County of Nevada

## **SUNPOWER®**

### **CERTIFICATE OF FINAL COMPLETION**

Final Completion occurs on the date when SunPower Corporation, Systems' obligation under this Agreement are complete and accepted by:

	County of Ne	vada
and final payment becor	mes due and payable, as esta	ablished by this Agreement.
Job Number:	11548	
Job Name:	NevCo Lake of Pines	
Customer :	County of Nevada	
Contract Date:	April 26, 2016	
* *		
Project or Designated A	rea Shall Include:	
, ojout or z co.g. a.c.		
Design, Engine	eering and Installation of a drawings and spec	Photovoltaic System per Project ifications.
ocated at:	3	
	10984 Riata Way, Auburn,	California 95602
	A	
		and found to be complete in accordance apletion is hereby established as:
	June 14, 20	18

Cus	tomer
accepts the Work as complete on:	
<i>D</i> .	ate
I certify under penalty of perjury under the laws and correct.	of the State of California that the forging is true
SunPower Corporation, Systems:	Customer: County of Nevada
By: Stopler Arelson	By: Edward Scofield
Title: Director - EPC	Title: Chair, Board of Supervisors
Date: _7/18/2018	Date: 10/9/18

Page: 1 of 2

FILE-015153 Edition 4

### **SUNPOWER®**

### CERTIFICATE OF FINAL COMPLETION

Final Completion occurs on the date when SunPower Corporation, Systems' obligation under this Agreement are complete and accepted by:

	County of Nevada
and final payment beco	omes due and payable, as established by this Agreement.
Job Number:	11549
Job Name:	NevCo Ranch
Customer :	County of Nevada
Contract Date:	April 26, 2016
* ************************************	
roject or Designated A	Area Shall Include:
,	
Design, Engin	neering and Installation of a Photovoltaic System per Project drawings and specifications.
ocated at:	
*	16782 CA-49, Nevada, California 95959
	10102 OA-43, Nevada, Gamorna 30303
	greement has been reviewed and found to be complete in accordance ments. The Date of Final Completion is hereby established as:
	September 24, 2018
Management of the second of th	

		,	
		Customer	
accepts	s the Work as complete on:		
		. Date	
and cor	rect.	laws of the State of California that the forging	g is true
SunP	ower Corporation, Systems:	Customer: County of Nevada	•
_	Front 100	get 8. lefe	ef
By:	Patrick Dalton	By: Edward Scofield	
Title:	Regional Operations Manager	Title:Chair, Board of Supervi	lsors
Date:	8/24/2018	Date: 10/9/18	