

Attachment A

	<ul style="list-style-type: none"> • End of month recap provided to County 	Recap of Monthly construction and production provided to County POC	Week 4
Dec.2020	<ul style="list-style-type: none"> • Contact home owners in connection areas. 	Inform residents of internet service opportunities. How to get connected. Track outreach and response.	Week 1
	<ul style="list-style-type: none"> • Placement of fiber for next 100 Homes 	Race contractors place final fiber to serve homes schedule for Dec.	Weeks 1-3
	<ul style="list-style-type: none"> • Placement of Enclosure for 100 Homes 	Race contractors place fiber enclosures to serve customer homes.	Weeks 1-3
	<ul style="list-style-type: none"> • Splicing and testing of fiber to next 100 Homes 	Race contractors to complete final splicing and testing for Dec. homes	Week 3
	<ul style="list-style-type: none"> • In-home installations scheduled 	Customers who placed pre-orders are contacted for in-home installation of services	Week 3
	<ul style="list-style-type: none"> • Home fiber drops begin 	Both Race crews and Race contractors begin fiber installation from the street to customer's home.	Week 3
	<ul style="list-style-type: none"> • End of month recap provided to County 	Recap of Monthly construction and production provided to County POC	Week 4
	<ul style="list-style-type: none"> • Project Completion Report 	Race to provide a final Report listing addresses for 500 homes and final take rate for services.	Week 4