

## COMPLETION NOTICE

### **The Nevada County Roof Replacement Project for Various Locations- Truckee Library**

**Contractor- MCM Roofing Company, Inc.**

- 1) Date job was completed. 10/14/2025
- 2) Date of final inspection and substantial completion. 10/14/2025
- 3) Any other inspections? No
- 4) Original contract amount. \$89,000.00
- 5) Original Contract + 10% Contingency \$97,900.00
- 6) How many change orders? 0
- 7) Total of all change orders? \$0.00
- 8) Revised contract amount including change orders. \$89,000.00

#### Staff Report Input:

The project was completed with no major issues. The project was completed on time and within the approved budget.