



**COUNTY OF NEVADA**  
**COMMUNITY DEVELOPMENT AGENCY**  
**DEPARTMENT OF PUBLIC WORKS**  
 950 MAIDU AVENUE, NEVADA CITY, CA 95959-8617  
 (530) 265-1411 FAX (530) 265-9849 [www.mynevadacounty.com](http://www.mynevadacounty.com)

Sean Powers  
 Community Development Agency Director

Trisha Tillotson  
 Director of Public Works

**File: 240.5745 004**

**NEVADA COUNTY BOARD OF SUPERVISORS**  
**Board Agenda Memo**

**MEETING DATE:** January 23, 2018  
**TO:** Board of Supervisors  
**FROM:** Patrick Perkins, Senior Civil Engineer  
**SUBJECT:** **Notice of Acceptance and Completion for the Brunswick Road Emergency Slip Repair Project by Welco Underground Construction**

**RECOMMENDATION:** Approve the attached Resolution.

**FUNDING:** Funding for this project utilized discretionary Road Funds in the Fiscal Year 2016/17 Road Capital Improvement Project (CIP) budget. Staff is continuing to seek reimbursement from Cal OES, FHWA and FEMA for this work. We have received 0.00% of the \$1,586,571 requested reimbursement to date. We expect to receive \$736,571 of reimbursement from FEMA and Cal OES in May 2018. We have no time estimate for the remaining \$850,000 reimbursement from FHWA.

**BACKGROUND:** This project consisted of repairing roadside ditches and shoulders on Brunswick Road at Loma Rica Drive due to excessive rains in the winter of 2016/17. The project contract was awarded to Welco Underground Construction on March 14, 2017 by Resolution 17-125. The project was completed on June 8, 2017. Construction costs are summarized as follows:

**CONTRACT AS APPROVED (RESOLUTION NO. 17-125)**

Contract Item	<u>\$75,000</u>
<b>Total Authorized</b>	<b>\$75,000</b>

**FINAL COST**

Contract Items	\$36,000
Change Orders	<u>    \$0</u>
<b>Total Spent</b>	<b>\$36,000</b>

**Item Initiated by:** Patrick Perkins, Senior Civil Engineer  
**Approved by:** Trisha Tillotson, Director of Public Works

TT:PP:kw

Submittal Date: December 18, 2017