



**COUNTY OF NEVADA**  
**COMMUNITY DEVELOPMENT AGENCY**  
**DEPARTMENT OF PUBLIC WORKS**  
 950 MAIDU AVENUE, NEVADA CITY, CA 95959-8617  
 (530) 265-1411 FAX (530) 265-9849 [www.mynevadacounty.com](http://www.mynevadacounty.com)

Trisha Tillotson  
 Community Development Agency Director

Heba El-Guindy  
 Director of Public Works

**NEVADA COUNTY BOARD OF SUPERVISORS**  
**Board Agenda Memo**

**MEETING DATE:** September 26, 2023  
**TO:** Board of Supervisors  
**FROM:** Heba El-Guindy, Director of Public Works  
**SUBJECT:** Notice of Acceptance and Completion for the Hazard Tree Removal Project – County Project No. 715002

**RECOMMENDATION:** Approve the attached Resolution.

**FUNDING:** The Hazard Tree Removal Project (Project) was funded 80% by CalFire Grant Agreement 5GA21115, and the remaining 20% by a County match from the Road Fund Budget. There is no impact to the General Fund.

**BACKGROUND:** The Project contract was awarded to J.W. Bamford, Inc. on October 25, 2022, by Resolution 22-551 for a contract totaling \$184,942.48 plus a 10% contingency of \$18,494.25 for a total Project budget of \$203,436.73. Construction began on November 28, 2022.

The Project included a change order by Resolution 23-167 to remove storm debris along 22 centerline miles of County maintained roadways caused by the 2023 February/March Winter Storm at an additional contract amendment of \$210,000.00. Project construction was completed on August 1, 2023.

**CONTRACT AS APPROVED**

Contract Items	\$	184,942.48
Contingency	\$	18,494.25
<u>Change Order (1)</u>	\$	<u>210,000.00</u>
<b>TOTAL AUTHORIZED</b>	\$	<b>413,436.73</b>

**FINAL COSTS**

Initial Contract Items	\$	178,149.28
<u>Change Order (1)</u>	\$	<u>207,703.46</u>
<b>TOTAL</b>	\$	<b>385,852.74</b>

**Item Initiated by:** Michelle Garcia, Project Manager  
**Approved by:** Heba El-Guindy, Director of Public Works

Attachment:  
 - Resolution of Acceptance and Completion for the Hazard Tree Removal Project