



**COUNTY OF NEVADA**  
**COMMUNITY DEVELOPMENT AGENCY**  
**DEPARTMENT OF PUBLIC WORKS**  
 950 MAIDU AVENUE, NEVADA CITY, CA 95959-8617  
 (530) 265-1411 FAX (530) 265-9849 [www.mynevadacounty.com](http://www.mynevadacounty.com)

Sean Powers  
 Community Development Agency Director

Trisha Tillotson  
 Director of Public Works

**File: 240.5745 004**

**NEVADA COUNTY BOARD OF SUPERVISORS**  
**Board Agenda Memo**

**MEETING DATE:** October 24, 2017  
**TO:** Board of Supervisors  
**FROM:** Patrick Perkins, Senior Civil Engineer  
**SUBJECT:** Notice of Acceptance and Completion for the 2017 Roadway Microsurface Project – County Contract No. 440818

**RECOMMENDATION:** Approve the attached Resolution.

**FUNDING:** Funding for this project was included in the Fiscal Year 2017/18 Road Capital Improvement Project (CIP) Budget and CSA/PRD budgets. There was no impact to the General Fund.

**BACKGROUND:**

The project contract was awarded to Telfer Pavement Technologies LLC on April 25, 2017 by Resolution 17-180 and amended on September 26, 2017 by Resolution 17-485. The project was completed on September 5, 2017. Construction costs are summarized as follows:

**CONTRACT AS APPROVED (RESOLUTION NO. 17-180 & RESOLUTION 17-485)**

Contract Item	\$313,995.00
Contingency	\$31,394.50
Addendum #1	\$30,000.00
<b>TOTAL AUTHORIZED</b>	<b>\$375,394.50</b>

**FINAL COST**

Contract Items	\$313,995.00
Change Orders (item work)	56,092.50
<b>TOTAL</b>	<b>\$370,087.50</b>

**Item Initiated by:** Patrick Perkins, Senior Civil Engineer

**Approved by:** Trisha Tillotson, Director of Public Works

Submittal Date: 09/15/2017

Revision Date: