



**COUNTY OF NEVADA
 COMMUNITY DEVELOPMENT AGENCY
 DEPARTMENT OF PUBLIC WORKS
 950 MAIDU AVENUE, P.O. BOX 59902
 NEVADA CITY, CA 95959-7902
 (530) 265-1411 FAX (530) 265-9849 www.mynevadacounty.com**

Trisha Tillotson, P.E.
 Community Development Agency Director

Panos Kokkas, P.E.
 Director of Public Works

**NEVADA COUNTY BOARD OF SUPERVISORS
 Board Agenda Memo**

MEETING DATE: April 12, 2022
TO: Board of Supervisors
FROM: Panos Kokkas, Director of Public Works
SUBJECT: Notice of Acceptance and Completion for the 2021 Nevada County Annual Striping Project – County Project No. 426639

RECOMMENDATION: Approve the attached Resolution.

FUNDING: The project was budgeted in the fiscal year 2021/22 Road Maintenance budget. Funding was provided by Highway User Tax Account (HUTA) and Regional Surface Transportation Program (RSTP) funds. There is no impact to the County’s General Fund and no budget amendment is needed.

BACKGROUND: The project was awarded to Central Striping Services, Inc., on August 10, 2021, by Resolution 21-358 in the amount of \$149,891.05. Construction began on October 19, 2021, and was completed on February 17, 2022. **A list of roads that were striped this season is attached as Exhibit “A”:**

CONTRACT AS APPROVED

| | |
|-------------------------|----------------------|
| Contract Item | \$ 149,891.05 |
| Contingency | \$ 14,989.11 |
| TOTAL AUTHORIZED | \$ 164,880.16 |

FINAL COST

| | |
|----------------|----------------------|
| Contract Items | \$ 138,797.47 |
| Change Orders | \$ 8,747.75 |
| TOTAL | \$ 147,545.22 |

Item Initiated by: Patrick Perkins, Principal Civil Engineer
Approved by: Panos Kokkas, Director of Public Works

Submittal Date: March 12, 2022
Revision Date: March 14, 2022