



**COUNTY OF NEVADA
 COMMUNITY DEVELOPMENT AGENCY
 DEPARTMENT OF PUBLIC WORKS
 950 MAIDU AVENUE, P.O. BOX 59902
 NEVADA CITY, CA 95959-7902
 (530) 265-1411 FAX (530) 265-9849 www.mynevadacounty.com**

Trisha Tillotson, P.E.
 Community Development Agency Director

Panos Kokkas, P.E.
 Director of Public Works

**NEVADA COUNTY BOARD OF SUPERVISORS
 Board Agenda Memo**

MEETING DATE: March 8, 2022
TO: Board of Supervisors
FROM: Panos Kokkas, Director of Public Works
SUBJECT: Notice of Acceptance and Completion for the Soda Springs Road over South Yuba River Bridge Replacement Project – HBP 0517 (079) – County Project No. 224023

RECOMMENDATION: Approve the attached Resolution.

FUNDING: The project was budgeted in fiscal years 2020/21 and 2021/22 Road Engineering budget. Funding was provided by Federal Highway Bridge Project (HBP), State Exchange, and General Fund Maintenance of Effort Funds.

BACKGROUND: The project was awarded to Granite Construction Company on April 13, 2021, by Resolution 21-104 in the amount of \$1,535,535. Construction began on May 17, 2021, and was completed on December 3, 2021.

CONTRACT AS APPROVED

Contract Item	\$1,535,535.00
Contingency	<u>\$ 69,735.00</u>
TOTAL AUTHORIZED	\$1,605,270.00

FINAL COST

Contract Items	\$1,535,119.59
Change Orders	<u>\$ 26,194.76</u>
TOTAL	\$1,561,314.35

Item Initiated by: Patrick Perkins, Principal Civil Engineer
Approved by: Panos Kokkas, Director of Public Works

Submittal Date: February 8, 2022
Revision Date: February 16, 2022