



**COUNTY OF NEVADA**  
**COMMUNITY DEVELOPMENT AGENCY**  
**DEPARTMENT OF PUBLIC WORKS**  
 950 MAIDU AVENUE, NEVADA CITY, CA 95959-8617  
 (530) 265-1411 FAX (530) 265-9849 [www.mynevadacounty.com](http://www.mynevadacounty.com)

Sean Powers  
 Community Development Agency Director

Trisha Tillotson  
 Director of Public Works

**File: 240.5745 004**

**NEVADA COUNTY BOARD OF SUPERVISORS**  
**Board Agenda Memo**

**MEETING DATE:** October 24, 2017  
**TO:** Board of Supervisors  
**FROM:** Patrick Perkins, Senior Civil Engineer  
**SUBJECT:** Notice of Acceptance and Completion for the Emergency Vehicle  
 Preemption Safety System Project 2017 – County Contract No. 440815

**RECOMMENDATION:** Approve the attached Resolution.

**FUNDING:** Funding for this project was included in the Fiscal Years 2016/2017 and 2017/2018 Road Capital Improvement Project (CIP) Budget using STIP (State Transportation Improvement Program) funding. There was no impact on the General Fund and a budget amendment is not required.

**BACKGROUND:**

The project contract was awarded to Tim Paxon’s Pacific Excavation LLC on May 9, 2017 by Resolution 17-200. The project was completed on September 12, 2017. Construction costs are summarized as follows:

**CONTRACT AS APPROVED (RESOLUTION NO. 17-200)**

Contract Item	\$63,902
Contingency	\$6,390
<b>TOTAL AUTHORIZED</b>	<b>\$70,292</b>

**FINAL COST**

Contract Items	\$63,902
Change Orders	\$0
<b>TOTAL</b>	<b>\$63,902</b>

**Item Initiated by:** Patrick Perkins, Senior Civil Engineer

**Approved by:** Trisha Tillotson, Director of Public Works

Submittal Date: 09/15/2017

Revision Date: