



COUNTY OF NEVADA
COMMUNITY DEVELOPMENT AGENCY
DEPARTMENT OF PUBLIC WORKS
 950 MAIDU AVENUE, NEVADA CITY, CA 95959-8617
 (530) 265-1411 FAX (530) 265-9849 www.mynevadacounty.com

Sean Powers
 Community Development Agency Director

Trisha Tillotson
 Director of Public Works

File: 240.5750 004

NEVADA COUNTY BOARD OF SUPERVISORS
Board Agenda Memo

MEETING DATE: February 27, 2018
TO: Board of Supervisors
FROM: Marc Mikan, Assistant Engineer
SUBJECT: Notice of Acceptance and Completion for the 2017 Nevada City Highway Sidewalk Extension Project – County Contract No. 229622, Federal Project No. CMLL-5917 (090)

RECOMMENDATION: Approve the attached Resolution.

FUNDING: Funding was provided through Congestion Mitigation and Air Quality (CMAQ) funds in the Fiscal Year 2016/17 and 2017/18 Roads CIP Budgets. There was no impact to the County’s General Fund.

BACKGROUND:

The project contract was awarded to Central Valley Engineering & Asphalt Inc. on May 23, 2017 by Resolution 17-227. The project was completed on December 4, 2017. Construction costs are summarized as follows:

CONTRACT AS APPROVED (RESOLUTION NO. 17-227)

Contract Items	\$481,204.00
Contingency	<u>\$48,120.40</u>
TOTAL AUTHORIZED	\$529,324.40

FINAL COST

Contract Items	\$498,342.05
Change Orders	<u>\$ 30,890.07</u>
TOTAL	\$529,232.12

Item Initiated by: Marc Mikan, Assistant Engineer

Approved by: Trisha Tillotson, Director of Public Works

Submittal Date: 02/08/2018

Revision Date: