

## COUNTY OF NEVADA COMMUNITY DEVELOPMENT AGENCY DEPARTMENT OF PUBLIC WORKS

950 MAIDU AVENUE, NEVADA CITY, CA 95959-8617 (530) 265-1411 FAX (530) 265-9849 www.mynevadacounty.com

Sean Powers
Community Development Agency Director

Trisha Tillotson Director of Public Works

File: 310.13 097

## **NEVADA COUNTY BOARD OF SUPERVISORS**

**Board Agenda Memo** 

**MEETING DATE:** May 23, 2017

**TO:** Board of Supervisors

**FROM:** David A, Garcia, Jr., Solid Waste Program Manager

SUBJECT: Notice of Acceptance and Completion for the McCourtney Road Landfill

Leachate Pump Improvement Project

**RECOMMENDATION:** Approve the attached Resolution.

**FUNDING:** The project was funded through the Fiscal Year 2016/17 Solid Waste Western Budget.

## **BACKGROUND:**

The project contract was awarded to Innovative Construction Solutions on November 8, 2016 by Resolution 16-532. The project was completed on April 14, 2017. Construction costs are summarized as follows:

## **CONTRACT AS APPROVED (RESOLUTION NO. (16-532)**

Contract Item		\$169,995.00
Contingency		\$17,000.00
TOTAL AUTHORIZED		\$186,995.00
	FINAL COST	

 Contract Items
 \$169,995.00

 Change Orders
 \$3,236.00

 TOTAL
 \$173,231.00

**Item Initiated by:** David A. Garcia, Jr., Solid Waste Program Manager

**Approved by:** Trisha Tillotson, Director of Public Works

TT:DG:cn

Submittal Date: April 26, 2017

Revision Date: